RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

To,

Date: 03-12-2021

ASSISTANT EXECUTIVE ENGINEER
VIDYARANYAPURA SUB DIVISION
BBMP
BANGALORE

Dear Sir,

Sub: M/s. Rudraprasad Consultants Services for the work of **"IMPROVEMENTS TO ROADS AND DRAINS AT VARADARAJANAGAR AND SURROUNDING AREA IN WARD NO.11 KUVEMPUNAGARA."**

Ref: 1. Work Order No: BBMP/EE/BTP/WO/146 /2019-20
2. Job code: 011-20-000008

We are here with forwarding to Executive Engineer, Karnataka Rural Infrastructure developrs Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560 010. First & Final Bill duly verified and certified that the work is satisfactory and for a Gross Value of Rs. 96,98,356/- (Rs. Ninety Six Lakhs Ninety Eight Thousand Three Hundred and Fifty Six Only).

Thanking you,

Yours faithfully,

For Rudraprasad Consultants

R. KARTHIK RECHAN B.E, M.S (U.S.A)
PRINCIPAL CONSULTANT
RUDRAPRASAD CONSULTANTS

Attachments PMC Compliance report

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

RUDRAPRASAD CONSULTANTS
Structural Engineers, Architects &
Project Management Consultants

NAME OF WORK:- Improvements to Roads and Drains at Varadarajanagar and surrounding area in Ward No.11 Kuvempunagara.

Name of Client : EXECUTIVE ENGINEER, BYATARAYANAPURA DIVISION, BBMP, BANGALORE

Contractor/ Agency: Executive Engineer, Karnataka Rural Infrastructure developrs Ltd, #280, 59th Cross Road, 17th 'C' Main Road, 3rd 'Y' Block, Rajajinagara, Bangalore-560 010.

Total Cost : Rs. 96,98,356/-

Date Of Inspection : 03-12-21

Status Of Bill : First & Final Bill

In the Presence of : a) Assistant Engineer Byatarayanapura division, BBMP, Bangalore
b) R. Karthik Rechan, Partner, M/S RUDRAPRASAD CONSULTANTS, BANGALORE

PMC COMPLIANCE REPORT		
Sl. No.	**Description of work**	**Comments/Observations**
1	Earthwork excavation by manual means for roads, drains & similar works in ordinary soil excavated surface levelled and sides neatly dressed, the disposed earth to be levelled neatly after breaking of clods complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
2	Providing and laying in position plain cement concrete of Mix 1:3:6 with OPC @ 220kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @ 0.465cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation including cost of all materials, labour, HOM curing complete as per specifications and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

AEE (VRP) SD

RUDRAPRASAD CONSULTANTS BANGALORE

#3, 7th Main Malleswaram, Bangalore – 560003
Telefax: 9180 23444801, Mobile: 91 9972924526
Web: www.arkengineers.com e-mail: rechan6630@yahoo.co.in

3	Providing laying plain/ reinforced cement concrete for side Drains Using M20 nominal mix Concrete with OPC at 300kgs.With 20mm and Down size granite metal coarse aggregate at 0.69cum and fine aggregate at 0.43cum Machne mixed, well compacted for wall and Bottom including centering shuttering,cost of materials,HOM of Machinery,Curing Etc.,Complete Excluding cost of Steel as per morth MORTH specification and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
4	Providing T.M.T bars Fe 500 steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
5	Providing and Fixing pre cast covering Slab made out of CC 1:2:4 with 10cm thick and Finishing cutting ,including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,copmplete. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
6	Providing and Fixing pre cast covering Slab 250mm thick made out of CC 1:2:4 and jelly 20mm Down size with steel reinforcement including form work,curing,including cost of alll materials, labour,hire charges of machinery, loading, unloading, lead and lift,transportation etc ,complete. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
7	Providing and fixing pre cast solid cement concrete kerb stones made out of CC 1:2:4 with top and bottom width 114 and 165 mm respectively, 400mm high and 450mm in length finished with CM 1:3 plastering and finishing cutting including formwork, curing, including cost of materials, labour charges of machinery, loading and unloading, lead and lift, transportation ete.,complete and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory
8	Painting two coats after filling the surface with synthetic enamel paint in approved shades on new plastered concrete surfaces, with materials, labour complete as per specifications. and as per the directions of the Engineer-in-charge of the work	Work done upto the Billed Quantity and the Quality is satisfactory

RUDRAPRASAD CONSULTANTS BANGALORE

AEE(VRP) SD